



100% Employee Owned

September 4, 2020

RE: Plum Creek Water Purification Facility Advanced Treatment Project Request for Extension of Contract Times

Walter Schwarz
Castle Rock Water
175 Kellogg Court
Castle Rock, CO 80109
Phone: 720-733-6036

Mr. Schwarz,

Due to events beyond our control, we would like to request that the contractual Substantial Completion and Final Completion dates be extended to 12/31/20 and 2/11/21, respectively. Over the course of the project we have had schedule impacts created by COVID-19 interrupting typical daily business operations, permanent electrical utility supply installation delays and high water usage pushing back plant shutdowns to help accommodate demand. Although we are requesting Substantial Completion gets changed to 12/31/20 our current commissioning schedule shows us achieving Substantial Completion 12/17/20 and allowing potable water to go to distribution as early as 11/9/20. Although our current schedule has an aggressive approach without any float for unexpected occurrences that may cause delays.

The delays identified above have impacted our schedule by over 73 days, but our team is only asking for a 66 day extension due to efficiencies we have created throughout the project. The electrical utility is planning on completing the electrical install by 9/16/20, but if delayed again further additional project days may occur.

Please note that at this time we are not requesting additional compensation for this Extension of Contract Times.

Thank you for your consideration,

A handwritten signature in blue ink, appearing to read "H. Brooks" with a stylized flourish at the end.

Heath Brooks
Project Manager
Garney Construction
Phone: 303-489-2152
E-Mail: hbrooks@garney.com

7911 Shaffer Parkway • Littleton, CO 80127

Phone (303) 348-8427
