## Attachment E

Required Stage:	Status Completed 2004	Estimated Duration (When Financing is in Place)																
Conceptual Plans		Year 1			Year 2				Year 3			Year 4			Year 5			
EA	Completed 9/20/2004																	
FONSI	Completed 2/28/2005																	
VE (Phasing Study)	Completed 6/29/2005																	
Initial R.O.W. Plans	Completed 11/1/2010																	
Early R.O.W. Acquisition Process (in	Anticipated Completion Dec																	
advance of FIR 30% Complete Plans)	2018																	
R.O.W. Acquisition Process	Duration - 1 yr. 9 months																	
FIR Plans (30% Complete)	Duration - 6 months																	
EA Re-Eval and New FONSI (Based on 30%																		
Plans)	Duration - 9 months																	
Railroad Approval	Duration - 6 months																	
Final Design	Duration - 1 yr. 3 months																	
Construction Bid/Award	Duration - 3 months																	
Construction	Duration - 2 years																	