

South & Wilcox Roundabout Timeline

| Timeframe | Action |
|------------------|--|
| 3/2 | Town Council Construction Overview |
| 3/3 | Begin early construction work at Phelps/Wilcox to prepare for construction |
| 3/3 | Confluence begins permitting process for traffic control and ROW permits |
| 3/3 | Confluence supplies public outreach plan to staff |
| 3/5 | All ROW parcels acquired |
| 3/10 | Construction bids due to Confluence |
| 3/11 | Confluence to provide selection of lowest responsible bidder to Town |
| 3/15 | Staff determines selection of lowest responsible bidder |
| 3/22 | Enter Town Council Packet into Granicus |
| 4/1 | Escrow fund established for construction progress payments |
| 4/6 | Town Council construction bid concurrence |
| 4/7 | Notice to Proceed to Confluence |
| 4/7 | Complete Phelps/Perry connection |
| 4/8 | Close South & Wilcox intersection and start detours |
| 4/15 | Parking structure open for use |
| 7/30 | Construction improvements complete at South Wilcox |
| 8/1 | Open South & Wilcox |